





Fitchburg Commuter Rail Line Improvement Project

Project Update



July, 2013





Program Definition/Goals


One Program/Multiple Projects:

- \$159M Small Starts/Rt 62 Bridge (FTA/State)
- \$ 10M CPF 43 (ARRA)
- \$ 42M Double Tracking (ARRA/EOHED)
- \$ 59M Wachusett Extension (TIGER)
- <u>\$ 7M N. Leominster Parking (FTA/State)</u>

\$277M Investment

Improve Performance Increase Reliability/Access.

Decrease Travel Time






Program Construction Schedule

• CPF 43

Complete

- Double Track
 Spring 2010 Summer 2013
- Small Starts/Rt.62 Jan 2012 – Dec 2015



- N. Leominster Parking Garage Spring 2012 – Fall 2013
- Wachusett Extension
 Fall 2011- Dec 2014

HNTB



CPF 43 - Complete

Universal Interlocking/Freight Switching Lead







Double Track

8 Mi. of Double Track/New Littleton/495 Station

- Design & Permitting Complete
- Force Account Construction MBCR
 - Track under construction
 - Signal under construction
 - To be completed Summer 2013

- Littleton Station Construction
 - Contractor NTP Jan 2012 complete Summer 2013
 - Parking Complete (\$2M EOHED funding)
 - New Platform opened June 3, 2013








Double Track – Littleton Station

May 2013 **Aerial Photo** (Courtesy of R. Coughlin)









Small Starts Project

- New Signal System Boston to Acton
- Upgrade track alignments to achieve 79 MPH
- 1 Mi double track South Acton to West Acton
- Reconfigure track at Willows Freight area
- Dual high level platforms at South Acton
- Upgrade 30 at- grade crossing warning systems
- Replace/repair seven (7) bridges
- Nine (9) new/modified interlockings
- Transfer Waltham Tower to MBTA Control Center







Small Starts Update

- Funding Application submitted to FTA
 - PCGA approved September, 2011
- Permitting
 - Federal and state complete
 - Local WPA complete
- Construction Packages
 - Track & Signal NTP July 2013
 - Bridge NTP Dec 2012
 - South Acton Station NTP Dec 2012









South Acton Station







Route 62 Bridge







Construction Impact on Service

- Interruption of service is inherent in project
- Limit disruptions to off-peak and weekends
- Minimize impact to Weekday peak service







Weekend Service Plan

- Suspend weekend service outbound of work zone on a 'seasonal' basis
- No replacement service/busing
- Modified service schedule
- No change in service during winter months
- Concept successful on Old Colony Lines
- Mitigation for potential construction delays





Advantages

- <u>Consistent and predictable service</u>
- More time and flexibility for work
- Minimize service impacts during week
- Minimize conflicts with other projects
- Minimize MBCR staffing requirements
- Ensure that project is completed on time






Weekend Service Schedule

MBTA Fitchburg Line

Weekend Service Outage Plan for Construction



PTIMIZE Prioritize • Package • Perform



Communication

- MBTA Web Site/Alerts
- MBCR RailMail
- Signage at stations
- On Train Crew Announcements
- On Platform Scrolling LED Sign Alerts
- Regular Legislative, Press, and Website Updates
- Project Inquiry Email and Hotline





Conclusion

- Consistent service suspensions rather than unpredictable weekend busing
- Minimize weekday impacts to service
- Ensure other projects proceed
- Complete Fitchburg project on schedule
- Realize project benefits by Dec 2015



